	03 30 00 Cast-in-Place Concrete			
	55 50 00 Cast-III-I lace Colletete			
		Preparatory		dΓ
		ara	_	Follow-Up
ļ <b>.</b> .		ep	Initial	ollo
Item No	Description	Pr	<u>u</u>	Fc
	Formwork approval obtained			
	Rebar approval obtained			
	Verify mix design			
	Notify testing laboratory of pour			
	Arrange site test personnel			
6	Arrange offsite test personnel			
_	Anna ta marina and an alamad mathad an athematica and an athematica			
	Areas to receive concrete are cleaned, wetted, or otherwise prepared			
	Pour area is free of frost and excessive water			
9	Previously placed concrete is properly prepared to receive new			
10	All embed items are properly located and installed (door closers,			
	ledgers, bolts, anchors, studs, etc)			
	Proper tools and equipment are available			
	Tools and equipment are in working condition			
13	Identify proximity of standby tools and equipment			
	Conveying and depositing equipment is capable of reaching all areas			
	of placement without segregation, loss of ingredients, formation of air			
	pockets, or cold joints			
	Adequate manpower is available for timely placemen			
	Temporary form openings in place, as req'd			
-	Tremies on hand if needed			
	Form pockets, if any, are vented entrapment			
	Subgrade and capillary fills are compacted			
	Subgrade membrane installation is tight			
	Arrangements made for proper curing			
	Arrangements made for sawed joints			
	Arrangements made for protection of adjacent items			
	Inspectors have all required testing equipment			
25	Identify person with authority to add water to mix			
	Concrete delivery schedule and sequence is scheduled for continuous			
	placement to prevent cold joints			
	Verify age of concrete is within mix time limit			
	Check delivery tickets for mix number and proportions			
	Is modified grout required such as at rebar congestion			
	Pour lift layers are kept approximately horizontal			
	Pour lift layers do not exceed required lift height			
32	Complete pour record for each pour			
	Check grades, elevations, alignment, form adjustment, and supports			
33	during placement			

	03 30 00 Cast-in-Place Concrete			
Item No	Description	Preparatory	Initial	Follow-Up
34	Define test sample storage location			
	Test sample storage location is away from weather extremes and			
35	movement			
36	Vibration performed properly			
37	Watering and drainage methods determined			
	Finishes are as specified (smooth, broomed, nonslip, exposed			
	aggregate)			
39	Troweling is not performed while bleed water is on surface			
	Over-troweling is avoided			
41	Curing methods are started as soon as possible			
42	Curing compounds are as required			
43	Curing compound is compatible with subsequent finishes			
44	Finishing method provides evenness, smoothness, and levelness of surfaces within tolerance indicated			
	Slopes are provided as required			
-	Marks left by finishing tools are removed			
	Joints, edges, and corners are carefully finished			
	Curing method is adequately performed			
49	Post-pour protection is installed			
	Protection covers are applied with sufficient lap and sealing during			
	curing period (colored surfaces may require special covers to avoid			
50	staining, etc.)			
	Monitor loading and traffic over new surfaces			
	Architectural repairs/sacking are performed timely (form ties,,			
52	honeycomb pockets, tool marks)			